



COMPLETION REPORT


- 1) Name of Work :- Engaging Tractor and Labours for Maintenance of Ward no.13 Mallasandra Shettyhalli Subdivision.
- 2) AS and TS No and Date :- A/A No:-EE/DD/TS/106/2019-20, Dated:-17-06-2019.
:- T/S No:- EE/DD/TS/62/19-20, Dated:-30-01-2019.
- 3) Head of Account which is chargeable :- 1771 (POW Works)
- 4) a) Work Order No.& Date :- EE/DD/WO/423/2019-20, Dated:-18-10-2019.
b) Job Number :- 013-20-000002.
- 5) Name of The Contractor :- Sri. Gnanendra Murthy M.D.
- 6) a) Time Stipulated for Completion of Work :- 180 Days
b) Date of Completion of the Work :-
- 7) Measurement Recorded in :- MB No:- 4838(19-20)
- 8) Check Measurement of the Asst.Exe.Engineer / Exe.Engineer :- 483744 - 483745
- 9) Name of The Officer / Official Incharge of the Work :- AE Ward No.13
- 10) a) Asst.Engineer :- Sri. VENKATESHAPPA
b) Asst.Exe.Engineer :- Sri.

sanctioned Estimate Amount	Amount Claims as per Actually Viz..as Per Bill	Difference		Remarks
		Excess	Savings	
20.00 Lakhs	17,89,239.42	—	210761:00	

- 1) certified that the above work has been Completed within the stipulated time noted in the work order.
- 2) Certified that the Contractor has delayed and Completed the work for which necessary fine has been recovered
- 3) certified that the above work has been Executed by the contractor Satisfactorily in Accordance with the Specification as emodied in the Agreement


Asst.Engineer
Ward No.13
BBMP,Bangalore


Asst.Exe.Engineer
Shettyhalli Subdivision
BBMP,Bangalore


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057